

RESOLUTION: 118-12

**RESOLUTION AUTHORIZING CONTRACT TIME EXTENSION #2 FOR
THE RECONSTRUCTION OF SOUTH DENNIS DRIVE IN
THE BOROUGH OF CLAYTON**

WHEREAS, the Borough of Clayton has entered into a contract with American Asphalt Company, Inc. for the Reconstruction of South Dennis Drive; and

WHEREAS, the work on said project has commenced and is in process; and

WHEREAS, Contract Time Extension is related to adverse weather days along with grading issues encountered during the construction of the concrete work for this project; and

WHEREAS, David D. Rochè has issued a written report dated May 17, 2012 explaining the reasons for the adjustments and recommending approval for same.

NOW, THEREFORE, BE IT RESOLVED by the Mayor and Council of the Borough of Clayton, in the County of Gloucester, and State of New Jersey that the following Contract Time Extension to the aforementioned contract be and is hereby approved:

- 1) Contract Time Extension #2 dated May 17, 2012, extends the contract for a period of thirty (30) days with no holidays included in the time extension or until June 28, 2012.

ADOPTED at a meeting of the Mayor and Council of the Borough of Clayton,
County of Gloucester and State of New Jersey held on Thursday, May 24, 2012.

BOROUGH OF CLAYTON



THOMAS BIANCO, Mayor

Attest:



CHRISTINE NEWCOMB, Municipal Clerk

CERTIFICATION

I, Christine Newcomb, Municipal Clerk of the Borough of Clayton, do hereby
certify that the foregoing Resolution was presented and duly adopted by the Borough
Council at a meeting of the Borough of Clayton, held on Thursday, May 24, 2012.



CHRISTINE NEWCOMB, Municipal Clerk

May 17, 2012

Borough of Clayton
125 North Delsea Drive
Clayton, New Jersey 08312

Attention: Mayor and Council Members

**Reference: Contract Time Extension
Reconstruction of South Dennis Drive
Borough of Clayton, Gloucester County, New Jersey
Contractor: American Asphalt Company, Inc.
S&A File No. C-104**

Dear Mayor and Council Members:

This letter shall serve as a request for a Contract Time Execution which requires the preparation of a Resolution and approval by the Borough. We respectfully request that this item be placed on the agenda for approval at the next regularly scheduled Mayor and Council meeting.


This extension of time is related to adverse weather days along with grading issues encountered during the construction of the concrete work for this project. The Contract Time will be increased by thirty (30) days or June 28, 2012 with no Holidays incorporated into the Contract Time Extension.

Upon approval of the Contract Time Extension, three (3) original copies of the Resolution should be forwarded to this office. We will forward a copy to NJDOT and the Contractor under separate cover.

If you have any questions regarding this matter, please contact this office.

Very truly yours,

SICKELS & ASSOCIATES, INC.



David D. Roché
Construction Manager

DDR

c: Sue Miller, Borough Administrator (Via E-mail Only)
Christine Newcomb, Borough Clerk (Via E-mail & Regular Mail)
Donna Nestore, Municipal Finance Officer (Via E-mail Only)
Rick Middleton, Public Works Department (Via E-mail Only)
Timothy Scaffidi, Borough Solicitor (Via E-mail Only)

F:\PROJECTS\Clayton\C-104 (South Dennis)\Contract Time Extension-Submission-05-17-12.doc