

RESOLUTION: 56-13

**RESOLUTION AUTHORIZING CONTRACT TIME EXTENSION #2 FOR
THE RECONSTRUCTION OF WEST CHESTNUT STREET IN
THE BOROUGH OF CLAYTON**

WHEREAS, the Borough of Clayton has entered into a contract with Asphalt Paving Corporation for the Reconstruction of West Chestnut Street; and

WHEREAS, the work on said project has commenced and is in process; and

WHEREAS, Contract Time Extension is related to adverse weather days encountered during the winter months, which prohibited the completion of the construction punchlist items required to close the project out; and


WHEREAS, David D. Rochè has issued a written report dated February 19, 2013 explaining the reasons for the adjustments and recommending approval for same.

NOW, THEREFORE, BE IT RESOLVED by the Mayor and Council of the Borough of Clayton, in the County of Gloucester, and State of New Jersey that the following Contract Time Extension to the aforementioned contract be and is hereby approved:

- 1) Contract Time Extension #2 dated February 19, 2013, extends the contract for a period of one hundred ninety three (193) days or April 30, 2013 with seven (7) Holidays included in the time extension.


ADOPTED at a meeting of the Mayor and Council of the Borough of Clayton,
County of Gloucester and State of New Jersey held on Thursday, February 28, 2013.

BOROUGH OF CLAYTON



THOMAS BIANCO, Mayor

Attest:



CHRISTINE NEWCOMB, Municipal Clerk

CERTIFICATION

I, Christine Newcomb, Municipal Clerk of the Borough of Clayton, do hereby certify that the foregoing Resolution was presented and duly adopted by the Borough Council at a meeting of the Borough of Clayton, held on Thursday, February 28, 2013.



CHRISTINE NEWCOMB, Municipal Clerk

February 19, 2013

Borough of Clayton
125 North Delsea Drive
Clayton, New Jersey 08312

Attention: Mayor and Council Members

**Reference: Contract Time Extension
Reconstruction of West Chestnut Street
Borough of Clayton, Gloucester County, New Jersey
Contractor: Asphalt Paving Corp.
S&A File No. C-111**

Dear Mayor and Council Members:

This letter shall serve as a recommendation to extend the Contract Time for the above referenced project. The extension of the Contract Time will require the preparation of a Resolution and approval by the Borough. We respectfully request that this item be placed on the agenda for approval at the next regularly scheduled Mayor and Council meeting.


This extension of time is related to adverse weather days encountered during the winter months which prohibited the completion of the construction punchlist items required to close the project out. As such, we recommend that the Contract Time be increased by one hundred ninety three (193) days or April 30, 2013 with seven (7) Holidays incorporated into the Contract Time Extension.

Upon approval of the Contract Time extension, three (3) original copies of the Resolution should be forwarded to this office. We will forward a copy to NJDOT and the Contractor under separate cover.

If you have any questions regarding this matter, please contact this office.

Very truly yours,

SICKELS & ASSOCIATES, INC.



David D. Roché
Construction Manager

DDR

c: Sue Miller, Borough Administrator (Via E-mail Only)
Christine Newcomb, Borough Clerk (Via E-mail & Regular Mail)
Donna Nestore, Municipal Finance Officer (Via E-mail Only)
Duane P. Pheasant, Public Works Department (Via E-mail Only)
Timothy Scaffidi, Borough Solicitor (Via E-mail Only)
John Gravenor, Asphalt Paving Corp. (Via Standard Mail)

F:\PROJECTS\Clayton\C-111 (West Chestnut Street)\Contract Time Extension-Submission-02-19-13.doc